



Pennsylvania Turnpike Commission
Northeastern Extension Total Reconstruction and Widening Project
Southern Section Construction, Mid-County Interchange to Berks Road
Mileposts A20-A26

UTILITY WORK – July 5-8, 2011
No utility work over holiday (Monday, July 4)

North Wales Road (T-377) – DAY

Whitpain & Worcester Townships

- Verizon will be installing aerial cables Tuesday (7/5) through Friday (7/8) from 7 a.m. - 4 p.m.

Skippack Pike (SR-73) – DAY

Worcester Township

- Verizon will be installing aerial cables Tuesday (7/5) through Friday (7/8) from 7 a.m. - 4 p.m.

Non-Residential Areas – DAY

Whitpain Township

- Verizon will be installing underground cables near the Route 202 access road on the southbound side Tuesday (7/5) through Friday (7/8) from 7 a.m. - 4 p.m.

ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE

Brian Cinkutis, Utility Coordinator
bcinkutis@mctish.com
McTish, Kunkel & Associates - Project Management
610-496-8590 (office)

Toll-Free Construction Hotline: 1-877-855-2545
www.paturnpike.com/constructionprojects/mpA20toA30



Pennsylvania Turnpike Commission
Northeastern Extension Total Reconstruction and Widening Project
Southern Section Construction, Mid-County Interchange to Berks Road
Mileposts A20-A26

I-476 MAINLINE CONSTRUCTION – July 5-8, 2011

No work over holiday (Monday, July 4)

No Turnpike lane closures during the Fourth of July holiday (July 1, 3 p.m. through July 6, 6 a.m.) with the exception of emergency roadway repairs

Wentz Rd., Horsehoe Dr., Michaels Ln. – DAY

Whitpain Township

- Walsh Construction will be installing noise wall posts Tuesday (7/5) through Friday (7/8) from 6 a.m. – 4:30 p.m.

Oak Ridge Dr., Rosewood Dr., & East Side Dr. – DAY

Whitpain Township

- Walsh Construction will be placing embankment and excavating for permanent channel Tuesday (7/5) through Friday (7/8) from 6 a.m. – 4:30 p.m. Installation of right-of-way fencing will begin Friday (7/8) and continue into the following week.

Sheffield Drive, Larchwood Drive, Old Arch Road, Wick Lane, Meadow Drive & Jolly Road – DAY

Worcester Township

- Walsh Construction will be performing clearing operations and placing embankment Tuesday (7/5) through Friday (7/8) from 6 a.m. – 4:30 p.m.

Jolly Road (T-346) – DAY

Whitpain Township

- Walsh Construction will be excavating for temporary shoring for the Jolly Road mainline bridge Wednesday (7/6) from 6 a.m. – 4:30 p.m.

Non-Residential Areas – DAY

Plymouth, Whitpain & Worcester Townships

- General construction noise may occur this week with no specific areas or neighborhoods affected. Work will occur from 6 a.m. – 4:30 p.m. Residents adjacent to the work area may experience minimal noise impacts from minor excavating, equipment moving, lights and backup alarms.
- Right-of-way fence* removal will occur in non-residential areas.

**In an effort to remove and replace the right-of-way (ROW) fence prior to leaving the area, the contractor will remove sections of the existing ROW fence (up to 1,000 feet) in order to install new, permanent (5' chain link) ROW fencing the same day. It is important that residents relocate any personal belongings on or near the PTC's ROW fence at your earliest convenience. This will allow our work to proceed in a timely manner and help keep the project on schedule. Thank you.*

ALL WORK IS DEPENDENT ON THE WEATHER AND SUBJECT TO CHANGE
WORK AREAS WITHIN TURNPIKE RIGHT-OF-WAY ARE SUBJECT TO CHANGE
AS A RESULT OF CONTRACTOR ACCESSIBILITY AND/OR PRODUCTIVITY