



UTILITY WORK – June 6-10, 2011

Hickory Road (T-645) – DAY/NIGHT

Plymouth Township

- Comcast will be splicing cables during the day Monday (6/6) through Wednesday (6/8) from 7 a.m. - 4 p.m. Work will also be completed at night on Monday (6/6) from 10 p.m. - 6 a.m.

Wentz Road (T-369) – DAY/NIGHT

Whitpain Township

- Comcast will be splicing cables during the day Tuesday (6/7) and Wednesday (6/8) from 7 a.m. - 4 p.m. Work will also be completed at night on Tuesday (6/7) from 10 p.m. - 6 a.m.

North Wales Road (T-377) – DAY

Whitpain & Worcester Townships

- PECO's contractor Henkels & McCoy will be installing poles and cables Monday (6/6) through Friday (6/10) from 7 a.m. - 4 p.m. Traffic will be flagger controlled with intermittent lane closures from 9 a.m. - 3 p.m.

Skippack Pike (SR-73) – DAY

Worcester Township

- PECO's contractor Henkels & McCoy will be installing poles and cables Monday (6/6) through Friday (6/10) from 7 a.m. - 4 p.m. Traffic will be flagger controlled with intermittent lane closures from 9 a.m. - 3 p.m.

ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE

Please Join Us
Construction Update Open House
Monday, June 13, 2011
4:30 p.m. to 6:30 p.m.
Plymouth Township Building in Plymouth Meeting

Brian Cinkutis, Utility Coordinator

bcinkutis@mctish.com

McTish, Kunkel & Associates - Project Management

610-496-8590 (office)



I-476 MAINLINE CONSTRUCTION – June 6-10, 2011

Allandale Rd., Colton Dr., Timberfare Cr., Loretta Ln., & Jolly Rd. – DAY

Plymouth & Whitpain Townships

- Walsh Construction will be performing tree clearing operations and removing the privacy wall on the southbound side between Walton Road and Township Line Road Monday (6/6) through Friday (6/10). Work will occur from 7 a.m. - 3:30 p.m.

Horseshoe Drive & Michaels Lane – DAY

Whitpain Township

- Walsh will be installing right-of-way fencing on the northbound side between Wentz Road and the access road near DeKalb Pike Wednesday (6/8) through Friday (6/10). Work will occur from 7 a.m. - 3:30 p.m.

Skippack Pike (Route 73) & North Wales Road (T-377) – NIGHT

Whitpain & Worcester Townships

- Walsh Construction will be installing concrete barriers at North Wales Road on Monday (6/6). Traffic will be restricted to one lane eastbound and westbound from 7 p.m. - 6 a.m.

Non-Residential Areas – DAY

Plymouth, Whitpain & Worcester Townships

- General construction noise may occur this week with no specific areas or neighborhoods affected. Work will occur from 7 a.m. - 3:30 p.m. Residences adjacent to the work area may experience minimal noise impacts from minor excavating, equipment moving, and backup alarms.
- Right-of-way fence* removal will occur in non-residential areas.

**In an effort to remove and replace the right-of-way (ROW) fence prior to leaving the area, the contractor will remove sections of the existing ROW fence (up to 1,000 feet) in order to install new, permanent (5' chain link) ROW fencing the same day. It is important that residents relocate any personal belongings on or near the PTC's ROW fence at your earliest convenience. This will allow our work to proceed in a timely manner and help keep the project on schedule. Thank you.*

ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE

Toll-Free Construction Hotline: 1-877-855-2545

www.paturnpike.com/constructionprojects/mpA20toA30