



**UTILITY WORK – May 13-19, 2011**

**No work Saturday or Sunday (May 14-15)**

**Hickory Road Bridge (T-645) – DAY/NIGHT**

*Plymouth Township* (work at this location will continue until the end of May)

- Frontier Communications will be performing aerial work during the DAY on Monday (5/16) beginning at 7 a.m. and continuing OVERNIGHT from until 5 a.m. Tuesday morning.
- Comcast will be performing aerial work during the DAY on Tuesday (5/17) beginning at 7 a.m. and continuing OVERNIGHT from until 5 a.m. Wednesday morning.
- Bi-directional traffic paces with stoppages up to 15 minutes will be performed on the Turnpike mainline (I-476) OVERNIGHT on Monday (5/16) and Tuesday (5/17) from 10:30 p.m. - 5 a.m.

**Wentz Road (T-369) – DAY/NIGHT**

*Whitpain Township*

- PECO's contractor Henkels & McCoy will be performing aerial work May 13-19 from 7 a.m. - 4 p.m. Traffic will be flagger controlled with intermittent lane closures from 9 a.m. - 3 p.m.
- A bi-directional traffic pace with stoppages up to 15 minutes will be performed on the Turnpike mainline (I-476) OVERNIGHT on Wednesday (5/18) from 10:30 p.m. - 5 a.m.

**ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE**

Please join the Pennsylvania Turnpike Commission  
for the

**Monthly Construction Update Open House**

**Wednesday, May 18, 2011**

**4:30 p.m. – 7:30 p.m.**

**Whitpain Township Building**

960 Wentz Road, Blue Bell, Pa.

**Brian Cinkutis, Utility Coordinator**

[bcinkutis@mctish.com](mailto:bcinkutis@mctish.com)

**McTish, Kunkel & Associates - Project Management**

610-496-8590 (office)



**I-476 MAINLINE CONSTRUCTION – May 13-19, 2011**

**No work Saturday or Sunday (May 14-15)**

**Skippack Pike (Route 73) – NIGHT**

*Worcester Township*

- Walsh Construction will close a lane on NB Skippack Pike on Thursday (5/12) from 11 p.m. - 7 a.m. Friday morning. Residences adjacent to the work area may experience noise impacts from equipment.

**Allandale Road, Colton Drive, Timberfare Circle, and Loretta Lane Subdivisions - DAY**

*Plymouth Township*

- Walsh Construction will be removing the privacy wall between Township Line Road and Hickory Road southbound May 16-20. Work will occur from 7 a.m. - 3:30 p.m.

**Horseshoe Drive & Michaels Lane - DAY**

*Whitpain Township*

- Walsh Construction will be completing excavation operations in the area May 16-20. Work will occur from 7 a.m. - 3:30 p.m.

**Non-Residential Areas – DAY**

*Plymouth and Whitpain Townships*

- General construction noise may occur this week with no specific areas or neighborhoods affected. Work will occur from 7 a.m. - 3:30 p.m. Residences adjacent to the work area may experience minimal noise impacts from minor excavating, equipment moving, and backup alarms.
- Right-of-way fence\* removal will occur in non-residential areas.

*\*In an effort to remove and replace the right-of-way (ROW) fence prior to leaving the area, the contractor will remove sections of the existing ROW fence (up to 1,000 feet) in order to install new, permanent (5' chain link) ROW fencing the same day. It is important that residents relocate any personal belongings on or near the PTC's ROW fence at your earliest convenience. This will allow our work to proceed in a timely manner and help keep the project on schedule. Thank you.*

**ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE**

**Toll-Free Construction Hotline: 1-877-855-2545**

[www.paturnpike.com/constructionprojects/mpA20toA30](http://www.paturnpike.com/constructionprojects/mpA20toA30)