



UTILITY WORK – May 30-June 3, 2011

Hickory Road Bridge (T-645) – NIGHT

Plymouth Township

- Comcast will be splicing cables on Tuesday (5/31) and Wednesday (6/1) nights from 10 p.m. - 6 a.m.

Wentz Road (T-369) – DAY

Whitpain Township

- Comcast will be installing new cables and performing aerial splicing Monday (5/30) through Friday (6/3) from 7 a.m. - 3:30 p.m.

North Wales Road (T-377) – DAY

Whitpain & Worcester Townships

- PECO's contractor Henkels & McCoy will be installing poles and cables Thursday (6/2) and Friday (6/3) from 7 a.m. - 4 p.m. Traffic will be flagger controlled with intermittent lane closures from 9 a.m. - 3 p.m.

Skippack Pike (SR-73) – DAY

Worcester Township

- PECO's contractor Henkels & McCoy will be installing poles and cables Thursday (6/2) and Friday (6/3) from 7 a.m. - 4 p.m. Traffic will be flagger controlled with intermittent lane closures from 9 a.m. - 3 p.m.

ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE

Brian Cinkutis, Utility Coordinator

bcinkutis@mctish.com

McTish, Kunkel & Associates - Project Management

610-496-8590 (office)



I-476 MAINLINE CONSTRUCTION – May 30-June 3, 2011

Jolly Road (T-346) - NIGHT

Whitpain Township

- Walsh Construction will be installing barrier wall on Jolly Road under the mainline bridge in preparation for future bridge demolition. Work will occur Wednesday (6/1) through Friday (6/3) from 6 p.m. - 6 a.m.

Jocelyn Road - DAY

Plymouth Township

- Walsh Construction will be completing clearing operations in the area Wednesday (6/1) through Friday (6/3). Work will occur from 7 a.m. - 3:30 p.m.

North Wales Road (T-377) – DAY

Whitpain & Worcester Townships

- Walsh Construction will be completing clearing operations in the area Tuesday (5/31) and building an access road on Wednesday (6/1). Work will occur from 7 a.m. - 3:30 p.m.

Skippack Pike (SR-73) – DAY

Worcester Township

- Walsh Construction will be completing clearing operations in the area Tuesday (5/31) and building an access road on Wednesday (6/1). Work will occur from 7 a.m. - 3:30 p.m.

Non-Residential Areas – DAY

Plymouth and Whitpain Townships

- General construction noise may occur this week with no specific areas or neighborhoods affected. Work will occur from 7 a.m. - 3:30 p.m. Residences adjacent to the work area may experience minimal noise impacts from minor excavating, equipment moving, and backup alarms.
- Right-of-way fence* removal will occur in non-residential areas.

**In an effort to remove and replace the right-of-way (ROW) fence prior to leaving the area, the contractor will remove sections of the existing ROW fence (up to 1,000 feet) in order to install new, permanent (5' chain link) ROW fencing the same day. It is important that residents relocate any personal belongings on or near the PTC's ROW fence at your earliest convenience. This will allow our work to proceed in a timely manner and help keep the project on schedule. Thank you.*

ALL WORK IS DEPENDENT ON THE WEATHER AND SCHEDULES ARE SUBJECT TO CHANGE

Toll-Free Construction Hotline: 1-877-855-2545

www.paturndpike.com/constructionprojects/mpA20toA30